COMPLETION REPORT

1	Name of Work	Construction of Concrete roads and other works at Shettyhalli Colony roads in ward no.12 Shettyhalli Sub-Division
2	Sanctioned Estimate Amount	50.00 Lakhs
3	Head of Acount which is chargeable	P-2652
4	Instrument order No. & Date	BBMP/EE/DD/WO/559/19-20, Dt : 24.02.2020
5	Name of Contractor	KRIDL
6	Work Started	13.05.2020
7	Work Completion	26.06.2020
8	Time stipulated for completion work	90 days
9	Delay in execulation of work	32 days
10	Measurement recorded in MB	4862/2019-20
	Page No.	486701 to 486703
11	Check Measurement of the Asst	A.P.Shivakumar
	Exe. Eng./Exe.Eng. On	
12	Name of the office/ official	AEE Shettyhalli Sub-Division
	Incharge of the work	
	a)Junior/ Asst. Eng.	A.P.Shivakumar(AE)
	b)Asst. Exe. Engineer	M.Nagesh Murthy (AEE)

Sanctioned Estimate amount in Lakhs	Amount claims as per actually vide as per bills in Rs	Excess	Savings
Rs.50.00	49,54,364.64	-	45635.00

1) Certified that the above work has been completed within the stipulated time noted in the Work Order.
2) Certified that the Contractor has delayed and completed the work necessary fine as been recovered.
3) Certified that the above work has been executed by the Contractor satisfactory in accordance with the satisfaction as embodied into agreement.

Assistant Enginner
Ward No.12

Assistant Executive Engineer
Shettyhalli Sub-division
Bangalore

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

EXECUTIVE ENGINEER
Dasarahalli Division
Bruhat Bangalore Mahanagara Palike
Dasarahalli Division, Bangalore-560057

Scanned by CamScanner